Meeting Date: 05-Feb-2004

<u>Participants:</u> <u>Australia:</u> Warwick <u>USA:</u> Paul Ho, Ming-Tang, Ferdinand, T.H. Chiueh, Derek <u>Taiwan:</u> Paul Shaw, Huei, Kyle, C.T. Li, Johnson, West, Steven Teng

USA Dial-in = 1-800-653-5390, 6668081# Outside USA Dial-in = 1 773 843 6301 Minutes Recorder: C.T. Li previous weeks comments

### I.New Action Items:

### II.Previous Action Items (still open):

### III.Closed Action Items (as of this meeting):

AI-15Jan04-1: Johnson - Contact Prof. Chu to see whether there is any power balance mechanism in LO module, also look into the biasing of PIN diode switches, and the model number and manufacturer of PIN switches. If Prof. Chu has a plan to investigate this issue, he probably has to vary with temperature and power. Because supposedly he uses Mylar to do the compensation for another path, that might depend on temperature or power level. He might want to change the parameter regime a little bit.

Johnson - Circulated a test report by Prof. Chu and his student about the power level difference between 2 states.

**AI-15Jan04-2:** Ted/Philippe - Generate a report about the finite element analysis of the platform.

Ted - Since Philippe's model is not completely reflecting the current status of platform, we will co-operate with Along to re-build the FEA model and do the analysis.

### IV.Miscellaneous Discussions:

MMIC:

Warwick - For the multiplier noise measurement, things to consider is whether this new design has more gain than the old one, if it does, it will output more noise; the other thing is the current level running the transistor within the Gilbert cells because the current level is higher, you could get significant amount of shot noise.

Huei - Paul Clenworld will ship InP chips to Taipei this week.

Ming-Tang - Sent Todd Gaeir an extension of MMIC contract few weeks ago, waiting for his reply.

Huei - Will contact Clenworld about how MMIC will be handled in Taipei or Hilo. He will send the chips directly to Taipei shortly.

Ming-Tang -  $2^{nd}$  receiver is ready, however we like to keep it in Taipei for a while to test the electronic part. Plan to ship it after we finish the  $3^{rd}$  unit.

Ming-Tang - We will continue assembling more receivers in Taipei.

#### LO/IF:

Steven - Some components have arrived. Prof. Chu's student will assemble the parts next week. I would like to test the equalizers first. According to the LO temperature vs. power record, after 3-hour warm-up, the temperature is still rising up (due to the amplifiers), the output power from the amplifier is still reducing. (2dB drop in output power after 20-degree increase in temperature). Would like to measure the phase and amplitude change of the module over temperature.

Ming-Tang - We will have a new person come in to work on LO/IF with Prof. Chu's group.

#### Correlator:

C.T. - Haven't tested the phase switch generator circuit yet. Will test it soon. Started looking into Warwick's programs. West is still working on the drawing of IF cable routing from correlator 2<sup>nd</sup> to 3<sup>rd</sup> sections. I will work on the testing of circuit boards and software. Ted plan to have the correlator frame design sub-contracted in mid Feb. The lead-time is about 4~6 weeks. Probably will receive Derek's modules by end of this month. Around mid or end of March, I can start putting together correlator system. The initial testing of correlator, readout, and data acquisition system will start in April. Then I would like to ship the correlator system to Hilo to test with 2 receivers and W-band translating noise source. By end of June, Johnson and Mark can finish assembling of rest of power dividers and circuit boards.

C.T. - Mark has put together one phase switch circuit board, which will generate phase switch and demodulation signals. We will have to test it soon, probably in next week. Johnson is moving along with  $3^{\rm rd}$  section power dividers.

### Platform/Mount:

Ming-Tang - CMA will work on the  $2^{nd}$  modification of platform till receiving official PO from us, thru RCUH. The fix will start around Feb.  $23^{rd}$  in Vertex. Philippe, Ted, and CMA will be there for 2~3 weeks, including testing. In the mean time, we asked Along to do the FEA on the current status of platform.

Ming-Tang - For platform, after talking to Philippe and Ong, somehow Philippe still doesn't feel comfortable about the 2<sup>nd</sup> fix. Dr. Ong convinced me that we need to do the finite element analysis as soon as possible. He has the capability of assembling a team to do that. Not quite confident that after the current load testing, it would be no problem to put the platform on the mount and load it with all equipments. Ferdinand proposed another meeting soon to discuss and update the platform test plan. We can test the platform with 2 or 3 different loads to extrapolate how the platform behaves. There is a conflict between Bob and Philippe's inspection on platform after manufacturing. Haven't seen a complete blue print so far(either a machine shop or design blue print from CMA or ourselves). Right now we tried to assemble an FEA team in Taipei and set up the modeling, in the mean time, to go over the load testing plan with Philippe.

### Calibration System:

Ferdinand - Photonic noise source is coming together. We will test it up on MLO sometime next week.

Dish:

Ming-Tang - The burnt-out dish is repaired and back in Taipei's lab.

Site:

Paul Ho - If the 3 bids come in on the same specifications, we can base upon that, choose the contractor, then we can work with the contractor, re-do the specifications if necessary. The  $1^{st}$  bid is really just selecting the contractor.

Paul Shaw - Got several quotes from possible contractors.

Ferdinand - Got two quotes from Ishii - one with the modified shelter. Also got an informal shelter proposal - a retractable one like a clam shell. Everything included is about 75K. Two together will cost the same as the current site w/o the shelter. Besides the company may over-design the shelter for wind restriction because the site would be on the side slope, not on top of the hill. The modified site design have a few advantages - first of all is to save money, the old design runs about 410K just for the site construction; the modified site design would 340K, with 75K for the retractable shelter. The saving would be the cost in the roll-off shelter, which is in the order of 40~50K. Another advantage of the retractable shelter is the impact on the site is much less. Also once the shelter is open, you can't see it, not like the roll-off shelter, which would still be somewhere down the hill. One disadvantage of the retractable shelter. Will generate a memo explaining the retractable shelter and modified site design, and comparing it with current design with the roll-off shelter. Paul Shaw expressed the concern about this change, because people have spent some much effort to review the current design and circulated it around contractors for bid. There may be some risk and time constraint if we decide to go with the alternative.

Meeting Date: 05-Feb-2004

<u>Participants:</u> <u>Australia:</u> Warwick <u>USA:</u> Paul Ho, Ming-Tang, Ferdinand, T.H. Chiueh, Derek <u>Taiwan:</u> Paul Shaw, Huei, Kyle, C.T. Li, Johnson, West, Steven Teng

USA Dial-in = 1-800-653-5390, 6668081# Outside USA Dial-in = 1 773 843 6301 Minutes Recorder: C.T. Li previous weeks comments

### I.New Action Items:

### II.Previous Action Items (still open):

### III.Closed Action Items (as of this meeting):

AI-15Jan04-1: Johnson - Contact Prof. Chu to see whether there is any power balance mechanism in LO module, also look into the biasing of PIN diode switches, and the model number and manufacturer of PIN switches. If Prof. Chu has a plan to investigate this issue, he probably has to vary with temperature and power. Because supposedly he uses Mylar to do the compensation for another path, that might depend on temperature or power level. He might want to change the parameter regime a little bit.

Johnson - Circulated a test report by Prof. Chu and his student about the power level difference between 2 states.

**AI-15Jan04-2:** Ted/Philippe - Generate a report about the finite element analysis of the platform.

Ted - Since Philippe's model is not completely reflecting the current status of platform, we will co-operate with Along to re-build the FEA model and do the analysis.

### IV.Miscellaneous Discussions:

MMIC:

Warwick - For the multiplier noise measurement, things to consider is whether this new design has more gain than the old one, if it does, it will output more noise; the other thing is the current level running the transistor within the Gilbert cells because the current level is higher, you could get significant amount of shot noise.

Huei - Paul Clenworld will ship InP chips to Taipei this week.

Ming-Tang - Sent Todd Gaeir an extension of MMIC contract few weeks ago, waiting for his reply.

Huei - Will contact Clenworld about how MMIC will be handled in Taipei or Hilo. He will send the chips directly to Taipei shortly.

Ming-Tang -  $2^{nd}$  receiver is ready, however we like to keep it in Taipei for a while to test the electronic part. Plan to ship it after we finish the  $3^{rd}$  unit.

Ming-Tang - We will continue assembling more receivers in Taipei.

#### LO/IF:

Steven - Some components have arrived. Prof. Chu's student will assemble the parts next week. I would like to test the equalizers first. According to the LO temperature vs. power record, after 3-hour warm-up, the temperature is still rising up (due to the amplifiers), the output power from the amplifier is still reducing. (2dB drop in output power after 20-degree increase in temperature). Would like to measure the phase and amplitude change of the module over temperature.

Ming-Tang - We will have a new person come in to work on LO/IF with Prof. Chu's group.

#### Correlator:

C.T. - Haven't tested the phase switch generator circuit yet. Will test it soon. Started looking into Warwick's programs. West is still working on the drawing of IF cable routing from correlator 2<sup>nd</sup> to 3<sup>rd</sup> sections. I will work on the testing of circuit boards and software. Ted plan to have the correlator frame design sub-contracted in mid Feb. The lead-time is about 4~6 weeks. Probably will receive Derek's modules by end of this month. Around mid or end of March, I can start putting together correlator system. The initial testing of correlator, readout, and data acquisition system will start in April. Then I would like to ship the correlator system to Hilo to test with 2 receivers and W-band translating noise source. By end of June, Johnson and Mark can finish assembling of rest of power dividers and circuit boards.

C.T. - Mark has put together one phase switch circuit board, which will generate phase switch and demodulation signals. We will have to test it soon, probably in next week. Johnson is moving along with  $3^{\rm rd}$  section power dividers.

### Platform/Mount:

Ming-Tang - CMA will work on the  $2^{nd}$  modification of platform till receiving official PO from us, thru RCUH. The fix will start around Feb.  $23^{rd}$  in Vertex. Philippe, Ted, and CMA will be there for 2~3 weeks, including testing. In the mean time, we asked Along to do the FEA on the current status of platform.

Ming-Tang - For platform, after talking to Philippe and Ong, somehow Philippe still doesn't feel comfortable about the 2<sup>nd</sup> fix. Dr. Ong convinced me that we need to do the finite element analysis as soon as possible. He has the capability of assembling a team to do that. Not quite confident that after the current load testing, it would be no problem to put the platform on the mount and load it with all equipments. Ferdinand proposed another meeting soon to discuss and update the platform test plan. We can test the platform with 2 or 3 different loads to extrapolate how the platform behaves. There is a conflict between Bob and Philippe's inspection on platform after manufacturing. Haven't seen a complete blue print so far(either a machine shop or design blue print from CMA or ourselves). Right now we tried to assemble an FEA team in Taipei and set up the modeling, in the mean time, to go over the load testing plan with Philippe.

### Calibration System:

Ferdinand - Photonic noise source is coming together. We will test it up on MLO sometime next week.

Dish:

Ming-Tang - The burnt-out dish is repaired and back in Taipei's lab.

Site:

Paul Ho - If the 3 bids come in on the same specifications, we can base upon that, choose the contractor, then we can work with the contractor, re-do the specifications if necessary. The  $1^{st}$  bid is really just selecting the contractor.

Paul Shaw - Got several quotes from possible contractors.

Ferdinand - Got two quotes from Ishii - one with the modified shelter. Also got an informal shelter proposal - a retractable one like a clam shell. Everything included is about 75K. Two together will cost the same as the current site w/o the shelter. Besides the company may over-design the shelter for wind restriction because the site would be on the side slope, not on top of the hill. The modified site design have a few advantages - first of all is to save money, the old design runs about 410K just for the site construction; the modified site design would 340K, with 75K for the retractable shelter. The saving would be the cost in the roll-off shelter, which is in the order of 40~50K. Another advantage of the retractable shelter is the impact on the site is much less. Also once the shelter is open, you can't see it, not like the roll-off shelter, which would still be somewhere down the hill. One disadvantage of the retractable shelter. Will generate a memo explaining the retractable shelter and modified site design, and comparing it with current design with the roll-off shelter. Paul Shaw expressed the concern about this change, because people have spent some much effort to review the current design and circulated it around contractors for bid. There may be some risk and time constraint if we decide to go with the alternative.

Meeting Date: 05-Feb-2004

<u>Participants:</u> <u>Australia:</u> Warwick <u>USA:</u> Paul Ho, Ming-Tang, Ferdinand, T.H. Chiueh, Derek <u>Taiwan:</u> Paul Shaw, Huei, Kyle, C.T. Li, Johnson, West, Steven Teng

USA Dial-in = 1-800-653-5390, 6668081# Outside USA Dial-in = 1 773 843 6301 Minutes Recorder: C.T. Li previous weeks comments

### I.New Action Items:

### II.Previous Action Items (still open):

### III.Closed Action Items (as of this meeting):

AI-15Jan04-1: Johnson - Contact Prof. Chu to see whether there is any power balance mechanism in LO module, also look into the biasing of PIN diode switches, and the model number and manufacturer of PIN switches. If Prof. Chu has a plan to investigate this issue, he probably has to vary with temperature and power. Because supposedly he uses Mylar to do the compensation for another path, that might depend on temperature or power level. He might want to change the parameter regime a little bit.

Johnson - Circulated a test report by Prof. Chu and his student about the power level difference between 2 states.

**AI-15Jan04-2:** Ted/Philippe - Generate a report about the finite element analysis of the platform.

Ted - Since Philippe's model is not completely reflecting the current status of platform, we will co-operate with Along to re-build the FEA model and do the analysis.

### IV.Miscellaneous Discussions:

MMIC:

Warwick - For the multiplier noise measurement, things to consider is whether this new design has more gain than the old one, if it does, it will output more noise; the other thing is the current level running the transistor within the Gilbert cells because the current level is higher, you could get significant amount of shot noise.

Huei - Paul Clenworld will ship InP chips to Taipei this week.

Ming-Tang - Sent Todd Gaeir an extension of MMIC contract few weeks ago, waiting for his reply.

Huei - Will contact Clenworld about how MMIC will be handled in Taipei or Hilo. He will send the chips directly to Taipei shortly.

Ming-Tang -  $2^{nd}$  receiver is ready, however we like to keep it in Taipei for a while to test the electronic part. Plan to ship it after we finish the  $3^{rd}$  unit.

Ming-Tang - We will continue assembling more receivers in Taipei.

#### LO/IF:

Steven - Some components have arrived. Prof. Chu's student will assemble the parts next week. I would like to test the equalizers first. According to the LO temperature vs. power record, after 3-hour warm-up, the temperature is still rising up (due to the amplifiers), the output power from the amplifier is still reducing. (2dB drop in output power after 20-degree increase in temperature). Would like to measure the phase and amplitude change of the module over temperature.

Ming-Tang - We will have a new person come in to work on LO/IF with Prof. Chu's group.

#### Correlator:

C.T. - Haven't tested the phase switch generator circuit yet. Will test it soon. Started looking into Warwick's programs. West is still working on the drawing of IF cable routing from correlator 2<sup>nd</sup> to 3<sup>rd</sup> sections. I will work on the testing of circuit boards and software. Ted plan to have the correlator frame design sub-contracted in mid Feb. The lead-time is about 4~6 weeks. Probably will receive Derek's modules by end of this month. Around mid or end of March, I can start putting together correlator system. The initial testing of correlator, readout, and data acquisition system will start in April. Then I would like to ship the correlator system to Hilo to test with 2 receivers and W-band translating noise source. By end of June, Johnson and Mark can finish assembling of rest of power dividers and circuit boards.

C.T. - Mark has put together one phase switch circuit board, which will generate phase switch and demodulation signals. We will have to test it soon, probably in next week. Johnson is moving along with  $3^{\rm rd}$  section power dividers.

### Platform/Mount:

Ming-Tang - CMA will work on the  $2^{nd}$  modification of platform till receiving official PO from us, thru RCUH. The fix will start around Feb.  $23^{rd}$  in Vertex. Philippe, Ted, and CMA will be there for 2~3 weeks, including testing. In the mean time, we asked Along to do the FEA on the current status of platform.

Ming-Tang - For platform, after talking to Philippe and Ong, somehow Philippe still doesn't feel comfortable about the 2<sup>nd</sup> fix. Dr. Ong convinced me that we need to do the finite element analysis as soon as possible. He has the capability of assembling a team to do that. Not quite confident that after the current load testing, it would be no problem to put the platform on the mount and load it with all equipments. Ferdinand proposed another meeting soon to discuss and update the platform test plan. We can test the platform with 2 or 3 different loads to extrapolate how the platform behaves. There is a conflict between Bob and Philippe's inspection on platform after manufacturing. Haven't seen a complete blue print so far(either a machine shop or design blue print from CMA or ourselves). Right now we tried to assemble an FEA team in Taipei and set up the modeling, in the mean time, to go over the load testing plan with Philippe.

### Calibration System:

Ferdinand - Photonic noise source is coming together. We will test it up on MLO sometime next week.

Dish:

Ming-Tang - The burnt-out dish is repaired and back in Taipei's lab.

Site:

Paul Ho - If the 3 bids come in on the same specifications, we can base upon that, choose the contractor, then we can work with the contractor, re-do the specifications if necessary. The  $1^{st}$  bid is really just selecting the contractor.

Paul Shaw - Got several quotes from possible contractors.

Ferdinand - Got two quotes from Ishii - one with the modified shelter. Also got an informal shelter proposal - a retractable one like a clam shell. Everything included is about 75K. Two together will cost the same as the current site w/o the shelter. Besides the company may over-design the shelter for wind restriction because the site would be on the side slope, not on top of the hill. The modified site design have a few advantages - first of all is to save money, the old design runs about 410K just for the site construction; the modified site design would 340K, with 75K for the retractable shelter. The saving would be the cost in the roll-off shelter, which is in the order of 40~50K. Another advantage of the retractable shelter is the impact on the site is much less. Also once the shelter is open, you can't see it, not like the roll-off shelter, which would still be somewhere down the hill. One disadvantage of the retractable shelter. Will generate a memo explaining the retractable shelter and modified site design, and comparing it with current design with the roll-off shelter. Paul Shaw expressed the concern about this change, because people have spent some much effort to review the current design and circulated it around contractors for bid. There may be some risk and time constraint if we decide to go with the alternative.

Meeting Date: 05-Feb-2004

<u>Participants:</u> <u>Australia:</u> Warwick <u>USA:</u> Paul Ho, Ming-Tang, Ferdinand, T.H. Chiueh, Derek <u>Taiwan:</u> Paul Shaw, Huei, Kyle, C.T. Li, Johnson, West, Steven Teng

USA Dial-in = 1-800-653-5390, 6668081# Outside USA Dial-in = 1 773 843 6301 Minutes Recorder: C.T. Li previous weeks comments

### I.New Action Items:

### II.Previous Action Items (still open):

### III.Closed Action Items (as of this meeting):

AI-15Jan04-1: Johnson - Contact Prof. Chu to see whether there is any power balance mechanism in LO module, also look into the biasing of PIN diode switches, and the model number and manufacturer of PIN switches. If Prof. Chu has a plan to investigate this issue, he probably has to vary with temperature and power. Because supposedly he uses Mylar to do the compensation for another path, that might depend on temperature or power level. He might want to change the parameter regime a little bit.

Johnson - Circulated a test report by Prof. Chu and his student about the power level difference between 2 states.

**AI-15Jan04-2:** Ted/Philippe - Generate a report about the finite element analysis of the platform.

Ted - Since Philippe's model is not completely reflecting the current status of platform, we will co-operate with Along to re-build the FEA model and do the analysis.

### IV.Miscellaneous Discussions:

MMIC:

Warwick - For the multiplier noise measurement, things to consider is whether this new design has more gain than the old one, if it does, it will output more noise; the other thing is the current level running the transistor within the Gilbert cells because the current level is higher, you could get significant amount of shot noise.

Huei - Paul Clenworld will ship InP chips to Taipei this week.

Ming-Tang - Sent Todd Gaeir an extension of MMIC contract few weeks ago, waiting for his reply.

Huei - Will contact Clenworld about how MMIC will be handled in Taipei or Hilo. He will send the chips directly to Taipei shortly.

Ming-Tang -  $2^{nd}$  receiver is ready, however we like to keep it in Taipei for a while to test the electronic part. Plan to ship it after we finish the  $3^{rd}$  unit.

Ming-Tang - We will continue assembling more receivers in Taipei.

#### LO/IF:

Steven - Some components have arrived. Prof. Chu's student will assemble the parts next week. I would like to test the equalizers first. According to the LO temperature vs. power record, after 3-hour warm-up, the temperature is still rising up (due to the amplifiers), the output power from the amplifier is still reducing. (2dB drop in output power after 20-degree increase in temperature). Would like to measure the phase and amplitude change of the module over temperature.

Ming-Tang - We will have a new person come in to work on LO/IF with Prof. Chu's group.

#### Correlator:

C.T. - Haven't tested the phase switch generator circuit yet. Will test it soon. Started looking into Warwick's programs. West is still working on the drawing of IF cable routing from correlator 2<sup>nd</sup> to 3<sup>rd</sup> sections. I will work on the testing of circuit boards and software. Ted plan to have the correlator frame design sub-contracted in mid Feb. The lead-time is about 4~6 weeks. Probably will receive Derek's modules by end of this month. Around mid or end of March, I can start putting together correlator system. The initial testing of correlator, readout, and data acquisition system will start in April. Then I would like to ship the correlator system to Hilo to test with 2 receivers and W-band translating noise source. By end of June, Johnson and Mark can finish assembling of rest of power dividers and circuit boards.

C.T. - Mark has put together one phase switch circuit board, which will generate phase switch and demodulation signals. We will have to test it soon, probably in next week. Johnson is moving along with  $3^{\rm rd}$  section power dividers.

### Platform/Mount:

Ming-Tang - CMA will work on the  $2^{nd}$  modification of platform till receiving official PO from us, thru RCUH. The fix will start around Feb.  $23^{rd}$  in Vertex. Philippe, Ted, and CMA will be there for 2~3 weeks, including testing. In the mean time, we asked Along to do the FEA on the current status of platform.

Ming-Tang - For platform, after talking to Philippe and Ong, somehow Philippe still doesn't feel comfortable about the 2<sup>nd</sup> fix. Dr. Ong convinced me that we need to do the finite element analysis as soon as possible. He has the capability of assembling a team to do that. Not quite confident that after the current load testing, it would be no problem to put the platform on the mount and load it with all equipments. Ferdinand proposed another meeting soon to discuss and update the platform test plan. We can test the platform with 2 or 3 different loads to extrapolate how the platform behaves. There is a conflict between Bob and Philippe's inspection on platform after manufacturing. Haven't seen a complete blue print so far(either a machine shop or design blue print from CMA or ourselves). Right now we tried to assemble an FEA team in Taipei and set up the modeling, in the mean time, to go over the load testing plan with Philippe.

### Calibration System:

Ferdinand - Photonic noise source is coming together. We will test it up on MLO sometime next week.

Dish:

Ming-Tang - The burnt-out dish is repaired and back in Taipei's lab.

Site:

Paul Ho - If the 3 bids come in on the same specifications, we can base upon that, choose the contractor, then we can work with the contractor, re-do the specifications if necessary. The  $1^{st}$  bid is really just selecting the contractor.

Paul Shaw - Got several quotes from possible contractors.

Ferdinand - Got two quotes from Ishii - one with the modified shelter. Also got an informal shelter proposal - a retractable one like a clam shell. Everything included is about 75K. Two together will cost the same as the current site w/o the shelter. Besides the company may over-design the shelter for wind restriction because the site would be on the side slope, not on top of the hill. The modified site design have a few advantages - first of all is to save money, the old design runs about 410K just for the site construction; the modified site design would 340K, with 75K for the retractable shelter. The saving would be the cost in the roll-off shelter, which is in the order of 40~50K. Another advantage of the retractable shelter is the impact on the site is much less. Also once the shelter is open, you can't see it, not like the roll-off shelter, which would still be somewhere down the hill. One disadvantage of the retractable shelter. Will generate a memo explaining the retractable shelter and modified site design, and comparing it with current design with the roll-off shelter. Paul Shaw expressed the concern about this change, because people have spent some much effort to review the current design and circulated it around contractors for bid. There may be some risk and time constraint if we decide to go with the alternative.

Meeting Date: 05-Feb-2004

<u>Participants:</u> <u>Australia:</u> Warwick <u>USA:</u> Paul Ho, Ming-Tang, Ferdinand, T.H. Chiueh, Derek <u>Taiwan:</u> Paul Shaw, Huei, Kyle, C.T. Li, Johnson, West, Steven Teng

USA Dial-in = 1-800-653-5390, 6668081# Outside USA Dial-in = 1 773 843 6301 Minutes Recorder: C.T. Li previous weeks comments

### I.New Action Items:

### II.Previous Action Items (still open):

### III.Closed Action Items (as of this meeting):

AI-15Jan04-1: Johnson - Contact Prof. Chu to see whether there is any power balance mechanism in LO module, also look into the biasing of PIN diode switches, and the model number and manufacturer of PIN switches. If Prof. Chu has a plan to investigate this issue, he probably has to vary with temperature and power. Because supposedly he uses Mylar to do the compensation for another path, that might depend on temperature or power level. He might want to change the parameter regime a little bit.

Johnson - Circulated a test report by Prof. Chu and his student about the power level difference between 2 states.

**AI-15Jan04-2:** Ted/Philippe - Generate a report about the finite element analysis of the platform.

Ted - Since Philippe's model is not completely reflecting the current status of platform, we will co-operate with Along to re-build the FEA model and do the analysis.

### IV.Miscellaneous Discussions:

MMIC:

Warwick - For the multiplier noise measurement, things to consider is whether this new design has more gain than the old one, if it does, it will output more noise; the other thing is the current level running the transistor within the Gilbert cells because the current level is higher, you could get significant amount of shot noise.

Huei - Paul Clenworld will ship InP chips to Taipei this week.

Ming-Tang - Sent Todd Gaeir an extension of MMIC contract few weeks ago, waiting for his reply.

Huei - Will contact Clenworld about how MMIC will be handled in Taipei or Hilo. He will send the chips directly to Taipei shortly.

Ming-Tang -  $2^{nd}$  receiver is ready, however we like to keep it in Taipei for a while to test the electronic part. Plan to ship it after we finish the  $3^{rd}$  unit.

Ming-Tang - We will continue assembling more receivers in Taipei.

#### LO/IF:

Steven - Some components have arrived. Prof. Chu's student will assemble the parts next week. I would like to test the equalizers first. According to the LO temperature vs. power record, after 3-hour warm-up, the temperature is still rising up (due to the amplifiers), the output power from the amplifier is still reducing. (2dB drop in output power after 20-degree increase in temperature). Would like to measure the phase and amplitude change of the module over temperature.

Ming-Tang - We will have a new person come in to work on LO/IF with Prof. Chu's group.

#### Correlator:

C.T. - Haven't tested the phase switch generator circuit yet. Will test it soon. Started looking into Warwick's programs. West is still working on the drawing of IF cable routing from correlator 2<sup>nd</sup> to 3<sup>rd</sup> sections. I will work on the testing of circuit boards and software. Ted plan to have the correlator frame design sub-contracted in mid Feb. The lead-time is about 4~6 weeks. Probably will receive Derek's modules by end of this month. Around mid or end of March, I can start putting together correlator system. The initial testing of correlator, readout, and data acquisition system will start in April. Then I would like to ship the correlator system to Hilo to test with 2 receivers and W-band translating noise source. By end of June, Johnson and Mark can finish assembling of rest of power dividers and circuit boards.

C.T. - Mark has put together one phase switch circuit board, which will generate phase switch and demodulation signals. We will have to test it soon, probably in next week. Johnson is moving along with  $3^{\rm rd}$  section power dividers.

### Platform/Mount:

Ming-Tang - CMA will work on the  $2^{nd}$  modification of platform till receiving official PO from us, thru RCUH. The fix will start around Feb.  $23^{rd}$  in Vertex. Philippe, Ted, and CMA will be there for 2~3 weeks, including testing. In the mean time, we asked Along to do the FEA on the current status of platform.

Ming-Tang - For platform, after talking to Philippe and Ong, somehow Philippe still doesn't feel comfortable about the 2<sup>nd</sup> fix. Dr. Ong convinced me that we need to do the finite element analysis as soon as possible. He has the capability of assembling a team to do that. Not quite confident that after the current load testing, it would be no problem to put the platform on the mount and load it with all equipments. Ferdinand proposed another meeting soon to discuss and update the platform test plan. We can test the platform with 2 or 3 different loads to extrapolate how the platform behaves. There is a conflict between Bob and Philippe's inspection on platform after manufacturing. Haven't seen a complete blue print so far(either a machine shop or design blue print from CMA or ourselves). Right now we tried to assemble an FEA team in Taipei and set up the modeling, in the mean time, to go over the load testing plan with Philippe.

### Calibration System:

Ferdinand - Photonic noise source is coming together. We will test it up on MLO sometime next week.

Dish:

Ming-Tang - The burnt-out dish is repaired and back in Taipei's lab.

Site:

Paul Ho - If the 3 bids come in on the same specifications, we can base upon that, choose the contractor, then we can work with the contractor, re-do the specifications if necessary. The  $1^{st}$  bid is really just selecting the contractor.

Paul Shaw - Got several quotes from possible contractors.

Ferdinand - Got two quotes from Ishii - one with the modified shelter. Also got an informal shelter proposal - a retractable one like a clam shell. Everything included is about 75K. Two together will cost the same as the current site w/o the shelter. Besides the company may over-design the shelter for wind restriction because the site would be on the side slope, not on top of the hill. The modified site design have a few advantages - first of all is to save money, the old design runs about 410K just for the site construction; the modified site design would 340K, with 75K for the retractable shelter. The saving would be the cost in the roll-off shelter, which is in the order of 40~50K. Another advantage of the retractable shelter is the impact on the site is much less. Also once the shelter is open, you can't see it, not like the roll-off shelter, which would still be somewhere down the hill. One disadvantage of the retractable shelter. Will generate a memo explaining the retractable shelter and modified site design, and comparing it with current design with the roll-off shelter. Paul Shaw expressed the concern about this change, because people have spent some much effort to review the current design and circulated it around contractors for bid. There may be some risk and time constraint if we decide to go with the alternative.

Meeting Date: 05-Feb-2004

<u>Participants:</u> <u>Australia:</u> Warwick <u>USA:</u> Paul Ho, Ming-Tang, Ferdinand, T.H. Chiueh, Derek <u>Taiwan:</u> Paul Shaw, Huei, Kyle, C.T. Li, Johnson, West, Steven Teng

USA Dial-in = 1-800-653-5390, 6668081# Outside USA Dial-in = 1 773 843 6301 Minutes Recorder: C.T. Li previous weeks comments

### I.New Action Items:

### II.Previous Action Items (still open):

### III.Closed Action Items (as of this meeting):

AI-15Jan04-1: Johnson - Contact Prof. Chu to see whether there is any power balance mechanism in LO module, also look into the biasing of PIN diode switches, and the model number and manufacturer of PIN switches. If Prof. Chu has a plan to investigate this issue, he probably has to vary with temperature and power. Because supposedly he uses Mylar to do the compensation for another path, that might depend on temperature or power level. He might want to change the parameter regime a little bit.

Johnson - Circulated a test report by Prof. Chu and his student about the power level difference between 2 states.

**AI-15Jan04-2:** Ted/Philippe - Generate a report about the finite element analysis of the platform.

Ted - Since Philippe's model is not completely reflecting the current status of platform, we will co-operate with Along to re-build the FEA model and do the analysis.

### IV.Miscellaneous Discussions:

MMIC:

Warwick - For the multiplier noise measurement, things to consider is whether this new design has more gain than the old one, if it does, it will output more noise; the other thing is the current level running the transistor within the Gilbert cells because the current level is higher, you could get significant amount of shot noise.

Huei - Paul Clenworld will ship InP chips to Taipei this week.

Ming-Tang - Sent Todd Gaeir an extension of MMIC contract few weeks ago, waiting for his reply.

Huei - Will contact Clenworld about how MMIC will be handled in Taipei or Hilo. He will send the chips directly to Taipei shortly.

Ming-Tang -  $2^{nd}$  receiver is ready, however we like to keep it in Taipei for a while to test the electronic part. Plan to ship it after we finish the  $3^{rd}$  unit.

Ming-Tang - We will continue assembling more receivers in Taipei.

#### LO/IF:

Steven - Some components have arrived. Prof. Chu's student will assemble the parts next week. I would like to test the equalizers first. According to the LO temperature vs. power record, after 3-hour warm-up, the temperature is still rising up (due to the amplifiers), the output power from the amplifier is still reducing. (2dB drop in output power after 20-degree increase in temperature). Would like to measure the phase and amplitude change of the module over temperature.

Ming-Tang - We will have a new person come in to work on LO/IF with Prof. Chu's group.

#### Correlator:

C.T. - Haven't tested the phase switch generator circuit yet. Will test it soon. Started looking into Warwick's programs. West is still working on the drawing of IF cable routing from correlator 2<sup>nd</sup> to 3<sup>rd</sup> sections. I will work on the testing of circuit boards and software. Ted plan to have the correlator frame design sub-contracted in mid Feb. The lead-time is about 4~6 weeks. Probably will receive Derek's modules by end of this month. Around mid or end of March, I can start putting together correlator system. The initial testing of correlator, readout, and data acquisition system will start in April. Then I would like to ship the correlator system to Hilo to test with 2 receivers and W-band translating noise source. By end of June, Johnson and Mark can finish assembling of rest of power dividers and circuit boards.

C.T. - Mark has put together one phase switch circuit board, which will generate phase switch and demodulation signals. We will have to test it soon, probably in next week. Johnson is moving along with  $3^{\rm rd}$  section power dividers.

### Platform/Mount:

Ming-Tang - CMA will work on the  $2^{nd}$  modification of platform till receiving official PO from us, thru RCUH. The fix will start around Feb.  $23^{rd}$  in Vertex. Philippe, Ted, and CMA will be there for 2~3 weeks, including testing. In the mean time, we asked Along to do the FEA on the current status of platform.

Ming-Tang - For platform, after talking to Philippe and Ong, somehow Philippe still doesn't feel comfortable about the 2<sup>nd</sup> fix. Dr. Ong convinced me that we need to do the finite element analysis as soon as possible. He has the capability of assembling a team to do that. Not quite confident that after the current load testing, it would be no problem to put the platform on the mount and load it with all equipments. Ferdinand proposed another meeting soon to discuss and update the platform test plan. We can test the platform with 2 or 3 different loads to extrapolate how the platform behaves. There is a conflict between Bob and Philippe's inspection on platform after manufacturing. Haven't seen a complete blue print so far(either a machine shop or design blue print from CMA or ourselves). Right now we tried to assemble an FEA team in Taipei and set up the modeling, in the mean time, to go over the load testing plan with Philippe.

### Calibration System:

Ferdinand - Photonic noise source is coming together. We will test it up on MLO sometime next week.

Dish:

Ming-Tang - The burnt-out dish is repaired and back in Taipei's lab.

Site:

Paul Ho - If the 3 bids come in on the same specifications, we can base upon that, choose the contractor, then we can work with the contractor, re-do the specifications if necessary. The  $1^{st}$  bid is really just selecting the contractor.

Paul Shaw - Got several quotes from possible contractors.

Ferdinand - Got two quotes from Ishii - one with the modified shelter. Also got an informal shelter proposal - a retractable one like a clam shell. Everything included is about 75K. Two together will cost the same as the current site w/o the shelter. Besides the company may over-design the shelter for wind restriction because the site would be on the side slope, not on top of the hill. The modified site design have a few advantages - first of all is to save money, the old design runs about 410K just for the site construction; the modified site design would 340K, with 75K for the retractable shelter. The saving would be the cost in the roll-off shelter, which is in the order of 40~50K. Another advantage of the retractable shelter is the impact on the site is much less. Also once the shelter is open, you can't see it, not like the roll-off shelter, which would still be somewhere down the hill. One disadvantage of the retractable shelter. Will generate a memo explaining the retractable shelter and modified site design, and comparing it with current design with the roll-off shelter. Paul Shaw expressed the concern about this change, because people have spent some much effort to review the current design and circulated it around contractors for bid. There may be some risk and time constraint if we decide to go with the alternative.

Meeting Date: 05-Feb-2004

<u>Participants:</u> <u>Australia:</u> Warwick <u>USA:</u> Paul Ho, Ming-Tang, Ferdinand, T.H. Chiueh, Derek <u>Taiwan:</u> Paul Shaw, Huei, Kyle, C.T. Li, Johnson, West, Steven Teng

USA Dial-in = 1-800-653-5390, 6668081# Outside USA Dial-in = 1 773 843 6301 Minutes Recorder: C.T. Li previous weeks comments

### I.New Action Items:

### II.Previous Action Items (still open):

### III.Closed Action Items (as of this meeting):

AI-15Jan04-1: Johnson - Contact Prof. Chu to see whether there is any power balance mechanism in LO module, also look into the biasing of PIN diode switches, and the model number and manufacturer of PIN switches. If Prof. Chu has a plan to investigate this issue, he probably has to vary with temperature and power. Because supposedly he uses Mylar to do the compensation for another path, that might depend on temperature or power level. He might want to change the parameter regime a little bit.

Johnson - Circulated a test report by Prof. Chu and his student about the power level difference between 2 states.

**AI-15Jan04-2:** Ted/Philippe - Generate a report about the finite element analysis of the platform.

Ted - Since Philippe's model is not completely reflecting the current status of platform, we will co-operate with Along to re-build the FEA model and do the analysis.

### IV.Miscellaneous Discussions:

MMIC:

Warwick - For the multiplier noise measurement, things to consider is whether this new design has more gain than the old one, if it does, it will output more noise; the other thing is the current level running the transistor within the Gilbert cells because the current level is higher, you could get significant amount of shot noise.

Huei - Paul Clenworld will ship InP chips to Taipei this week.

Ming-Tang - Sent Todd Gaeir an extension of MMIC contract few weeks ago, waiting for his reply.

Huei - Will contact Clenworld about how MMIC will be handled in Taipei or Hilo. He will send the chips directly to Taipei shortly.

Ming-Tang -  $2^{nd}$  receiver is ready, however we like to keep it in Taipei for a while to test the electronic part. Plan to ship it after we finish the  $3^{rd}$  unit.

Ming-Tang - We will continue assembling more receivers in Taipei.

#### LO/IF:

Steven - Some components have arrived. Prof. Chu's student will assemble the parts next week. I would like to test the equalizers first. According to the LO temperature vs. power record, after 3-hour warm-up, the temperature is still rising up (due to the amplifiers), the output power from the amplifier is still reducing. (2dB drop in output power after 20-degree increase in temperature). Would like to measure the phase and amplitude change of the module over temperature.

Ming-Tang - We will have a new person come in to work on LO/IF with Prof. Chu's group.

#### Correlator:

C.T. - Haven't tested the phase switch generator circuit yet. Will test it soon. Started looking into Warwick's programs. West is still working on the drawing of IF cable routing from correlator 2<sup>nd</sup> to 3<sup>rd</sup> sections. I will work on the testing of circuit boards and software. Ted plan to have the correlator frame design sub-contracted in mid Feb. The lead-time is about 4~6 weeks. Probably will receive Derek's modules by end of this month. Around mid or end of March, I can start putting together correlator system. The initial testing of correlator, readout, and data acquisition system will start in April. Then I would like to ship the correlator system to Hilo to test with 2 receivers and W-band translating noise source. By end of June, Johnson and Mark can finish assembling of rest of power dividers and circuit boards.

C.T. - Mark has put together one phase switch circuit board, which will generate phase switch and demodulation signals. We will have to test it soon, probably in next week. Johnson is moving along with  $3^{\rm rd}$  section power dividers.

### Platform/Mount:

Ming-Tang - CMA will work on the  $2^{nd}$  modification of platform till receiving official PO from us, thru RCUH. The fix will start around Feb.  $23^{rd}$  in Vertex. Philippe, Ted, and CMA will be there for 2~3 weeks, including testing. In the mean time, we asked Along to do the FEA on the current status of platform.

Ming-Tang - For platform, after talking to Philippe and Ong, somehow Philippe still doesn't feel comfortable about the 2<sup>nd</sup> fix. Dr. Ong convinced me that we need to do the finite element analysis as soon as possible. He has the capability of assembling a team to do that. Not quite confident that after the current load testing, it would be no problem to put the platform on the mount and load it with all equipments. Ferdinand proposed another meeting soon to discuss and update the platform test plan. We can test the platform with 2 or 3 different loads to extrapolate how the platform behaves. There is a conflict between Bob and Philippe's inspection on platform after manufacturing. Haven't seen a complete blue print so far(either a machine shop or design blue print from CMA or ourselves). Right now we tried to assemble an FEA team in Taipei and set up the modeling, in the mean time, to go over the load testing plan with Philippe.

### Calibration System:

Ferdinand - Photonic noise source is coming together. We will test it up on MLO sometime next week.

Dish:

Ming-Tang - The burnt-out dish is repaired and back in Taipei's lab.

Site:

Paul Ho - If the 3 bids come in on the same specifications, we can base upon that, choose the contractor, then we can work with the contractor, re-do the specifications if necessary. The  $1^{st}$  bid is really just selecting the contractor.

Paul Shaw - Got several quotes from possible contractors.

Ferdinand - Got two quotes from Ishii - one with the modified shelter. Also got an informal shelter proposal - a retractable one like a clam shell. Everything included is about 75K. Two together will cost the same as the current site w/o the shelter. Besides the company may over-design the shelter for wind restriction because the site would be on the side slope, not on top of the hill. The modified site design have a few advantages - first of all is to save money, the old design runs about 410K just for the site construction; the modified site design would 340K, with 75K for the retractable shelter. The saving would be the cost in the roll-off shelter, which is in the order of 40~50K. Another advantage of the retractable shelter is the impact on the site is much less. Also once the shelter is open, you can't see it, not like the roll-off shelter, which would still be somewhere down the hill. One disadvantage of the retractable shelter. Will generate a memo explaining the retractable shelter and modified site design, and comparing it with current design with the roll-off shelter. Paul Shaw expressed the concern about this change, because people have spent some much effort to review the current design and circulated it around contractors for bid. There may be some risk and time constraint if we decide to go with the alternative.

Meeting Date: 05-Feb-2004

<u>Participants:</u> <u>Australia:</u> Warwick <u>USA:</u> Paul Ho, Ming-Tang, Ferdinand, T.H. Chiueh, Derek <u>Taiwan:</u> Paul Shaw, Huei, Kyle, C.T. Li, Johnson, West, Steven Teng

USA Dial-in = 1-800-653-5390, 6668081# Outside USA Dial-in = 1 773 843 6301 Minutes Recorder: C.T. Li previous weeks comments

### I.New Action Items:

### II.Previous Action Items (still open):

### III.Closed Action Items (as of this meeting):

AI-15Jan04-1: Johnson - Contact Prof. Chu to see whether there is any power balance mechanism in LO module, also look into the biasing of PIN diode switches, and the model number and manufacturer of PIN switches. If Prof. Chu has a plan to investigate this issue, he probably has to vary with temperature and power. Because supposedly he uses Mylar to do the compensation for another path, that might depend on temperature or power level. He might want to change the parameter regime a little bit.

Johnson - Circulated a test report by Prof. Chu and his student about the power level difference between 2 states.

**AI-15Jan04-2:** Ted/Philippe - Generate a report about the finite element analysis of the platform.

Ted - Since Philippe's model is not completely reflecting the current status of platform, we will co-operate with Along to re-build the FEA model and do the analysis.

### IV.Miscellaneous Discussions:

MMIC:

Warwick - For the multiplier noise measurement, things to consider is whether this new design has more gain than the old one, if it does, it will output more noise; the other thing is the current level running the transistor within the Gilbert cells because the current level is higher, you could get significant amount of shot noise.

Huei - Paul Clenworld will ship InP chips to Taipei this week.

Ming-Tang - Sent Todd Gaeir an extension of MMIC contract few weeks ago, waiting for his reply.

Huei - Will contact Clenworld about how MMIC will be handled in Taipei or Hilo. He will send the chips directly to Taipei shortly.

Ming-Tang -  $2^{nd}$  receiver is ready, however we like to keep it in Taipei for a while to test the electronic part. Plan to ship it after we finish the  $3^{rd}$  unit.

Ming-Tang - We will continue assembling more receivers in Taipei.

#### LO/IF:

Steven - Some components have arrived. Prof. Chu's student will assemble the parts next week. I would like to test the equalizers first. According to the LO temperature vs. power record, after 3-hour warm-up, the temperature is still rising up (due to the amplifiers), the output power from the amplifier is still reducing. (2dB drop in output power after 20-degree increase in temperature). Would like to measure the phase and amplitude change of the module over temperature.

Ming-Tang - We will have a new person come in to work on LO/IF with Prof. Chu's group.

#### Correlator:

C.T. - Haven't tested the phase switch generator circuit yet. Will test it soon. Started looking into Warwick's programs. West is still working on the drawing of IF cable routing from correlator 2<sup>nd</sup> to 3<sup>rd</sup> sections. I will work on the testing of circuit boards and software. Ted plan to have the correlator frame design sub-contracted in mid Feb. The lead-time is about 4~6 weeks. Probably will receive Derek's modules by end of this month. Around mid or end of March, I can start putting together correlator system. The initial testing of correlator, readout, and data acquisition system will start in April. Then I would like to ship the correlator system to Hilo to test with 2 receivers and W-band translating noise source. By end of June, Johnson and Mark can finish assembling of rest of power dividers and circuit boards.

C.T. - Mark has put together one phase switch circuit board, which will generate phase switch and demodulation signals. We will have to test it soon, probably in next week. Johnson is moving along with  $3^{\rm rd}$  section power dividers.

### Platform/Mount:

Ming-Tang - CMA will work on the  $2^{nd}$  modification of platform till receiving official PO from us, thru RCUH. The fix will start around Feb.  $23^{rd}$  in Vertex. Philippe, Ted, and CMA will be there for 2~3 weeks, including testing. In the mean time, we asked Along to do the FEA on the current status of platform.

Ming-Tang - For platform, after talking to Philippe and Ong, somehow Philippe still doesn't feel comfortable about the 2<sup>nd</sup> fix. Dr. Ong convinced me that we need to do the finite element analysis as soon as possible. He has the capability of assembling a team to do that. Not quite confident that after the current load testing, it would be no problem to put the platform on the mount and load it with all equipments. Ferdinand proposed another meeting soon to discuss and update the platform test plan. We can test the platform with 2 or 3 different loads to extrapolate how the platform behaves. There is a conflict between Bob and Philippe's inspection on platform after manufacturing. Haven't seen a complete blue print so far(either a machine shop or design blue print from CMA or ourselves). Right now we tried to assemble an FEA team in Taipei and set up the modeling, in the mean time, to go over the load testing plan with Philippe.

### Calibration System:

Ferdinand - Photonic noise source is coming together. We will test it up on MLO sometime next week.

Dish:

Ming-Tang - The burnt-out dish is repaired and back in Taipei's lab.

Site:

Paul Ho - If the 3 bids come in on the same specifications, we can base upon that, choose the contractor, then we can work with the contractor, re-do the specifications if necessary. The  $1^{st}$  bid is really just selecting the contractor.

Paul Shaw - Got several quotes from possible contractors.

Ferdinand - Got two quotes from Ishii - one with the modified shelter. Also got an informal shelter proposal - a retractable one like a clam shell. Everything included is about 75K. Two together will cost the same as the current site w/o the shelter. Besides the company may over-design the shelter for wind restriction because the site would be on the side slope, not on top of the hill. The modified site design have a few advantages - first of all is to save money, the old design runs about 410K just for the site construction; the modified site design would 340K, with 75K for the retractable shelter. The saving would be the cost in the roll-off shelter, which is in the order of 40~50K. Another advantage of the retractable shelter is the impact on the site is much less. Also once the shelter is open, you can't see it, not like the roll-off shelter, which would still be somewhere down the hill. One disadvantage of the retractable shelter. Will generate a memo explaining the retractable shelter and modified site design, and comparing it with current design with the roll-off shelter. Paul Shaw expressed the concern about this change, because people have spent some much effort to review the current design and circulated it around contractors for bid. There may be some risk and time constraint if we decide to go with the alternative.

Meeting Date: 05-Feb-2004

<u>Participants:</u> <u>Australia:</u> Warwick <u>USA:</u> Paul Ho, Ming-Tang, Ferdinand, T.H. Chiueh, Derek <u>Taiwan:</u> Paul Shaw, Huei, Kyle, C.T. Li, Johnson, West, Steven Teng

USA Dial-in = 1-800-653-5390, 6668081# Outside USA Dial-in = 1 773 843 6301 Minutes Recorder: C.T. Li previous weeks comments

### I.New Action Items:

### II.Previous Action Items (still open):

### III.Closed Action Items (as of this meeting):

AI-15Jan04-1: Johnson - Contact Prof. Chu to see whether there is any power balance mechanism in LO module, also look into the biasing of PIN diode switches, and the model number and manufacturer of PIN switches. If Prof. Chu has a plan to investigate this issue, he probably has to vary with temperature and power. Because supposedly he uses Mylar to do the compensation for another path, that might depend on temperature or power level. He might want to change the parameter regime a little bit.

Johnson - Circulated a test report by Prof. Chu and his student about the power level difference between 2 states.

**AI-15Jan04-2:** Ted/Philippe - Generate a report about the finite element analysis of the platform.

Ted - Since Philippe's model is not completely reflecting the current status of platform, we will co-operate with Along to re-build the FEA model and do the analysis.

### IV.Miscellaneous Discussions:

MMIC:

Warwick - For the multiplier noise measurement, things to consider is whether this new design has more gain than the old one, if it does, it will output more noise; the other thing is the current level running the transistor within the Gilbert cells because the current level is higher, you could get significant amount of shot noise.

Huei - Paul Clenworld will ship InP chips to Taipei this week.

Ming-Tang - Sent Todd Gaeir an extension of MMIC contract few weeks ago, waiting for his reply.

Huei - Will contact Clenworld about how MMIC will be handled in Taipei or Hilo. He will send the chips directly to Taipei shortly.

Ming-Tang -  $2^{nd}$  receiver is ready, however we like to keep it in Taipei for a while to test the electronic part. Plan to ship it after we finish the  $3^{rd}$  unit.

Ming-Tang - We will continue assembling more receivers in Taipei.

#### LO/IF:

Steven - Some components have arrived. Prof. Chu's student will assemble the parts next week. I would like to test the equalizers first. According to the LO temperature vs. power record, after 3-hour warm-up, the temperature is still rising up (due to the amplifiers), the output power from the amplifier is still reducing. (2dB drop in output power after 20-degree increase in temperature). Would like to measure the phase and amplitude change of the module over temperature.

Ming-Tang - We will have a new person come in to work on LO/IF with Prof. Chu's group.

#### Correlator:

C.T. - Haven't tested the phase switch generator circuit yet. Will test it soon. Started looking into Warwick's programs. West is still working on the drawing of IF cable routing from correlator 2<sup>nd</sup> to 3<sup>rd</sup> sections. I will work on the testing of circuit boards and software. Ted plan to have the correlator frame design sub-contracted in mid Feb. The lead-time is about 4~6 weeks. Probably will receive Derek's modules by end of this month. Around mid or end of March, I can start putting together correlator system. The initial testing of correlator, readout, and data acquisition system will start in April. Then I would like to ship the correlator system to Hilo to test with 2 receivers and W-band translating noise source. By end of June, Johnson and Mark can finish assembling of rest of power dividers and circuit boards.

C.T. - Mark has put together one phase switch circuit board, which will generate phase switch and demodulation signals. We will have to test it soon, probably in next week. Johnson is moving along with  $3^{\rm rd}$  section power dividers.

### Platform/Mount:

Ming-Tang - CMA will work on the  $2^{nd}$  modification of platform till receiving official PO from us, thru RCUH. The fix will start around Feb.  $23^{rd}$  in Vertex. Philippe, Ted, and CMA will be there for 2~3 weeks, including testing. In the mean time, we asked Along to do the FEA on the current status of platform.

Ming-Tang - For platform, after talking to Philippe and Ong, somehow Philippe still doesn't feel comfortable about the 2<sup>nd</sup> fix. Dr. Ong convinced me that we need to do the finite element analysis as soon as possible. He has the capability of assembling a team to do that. Not quite confident that after the current load testing, it would be no problem to put the platform on the mount and load it with all equipments. Ferdinand proposed another meeting soon to discuss and update the platform test plan. We can test the platform with 2 or 3 different loads to extrapolate how the platform behaves. There is a conflict between Bob and Philippe's inspection on platform after manufacturing. Haven't seen a complete blue print so far(either a machine shop or design blue print from CMA or ourselves). Right now we tried to assemble an FEA team in Taipei and set up the modeling, in the mean time, to go over the load testing plan with Philippe.

### Calibration System:

Ferdinand - Photonic noise source is coming together. We will test it up on MLO sometime next week.

Dish:

Ming-Tang - The burnt-out dish is repaired and back in Taipei's lab.

Site:

Paul Ho - If the 3 bids come in on the same specifications, we can base upon that, choose the contractor, then we can work with the contractor, re-do the specifications if necessary. The  $1^{st}$  bid is really just selecting the contractor.

Paul Shaw - Got several quotes from possible contractors.

Ferdinand - Got two quotes from Ishii - one with the modified shelter. Also got an informal shelter proposal - a retractable one like a clam shell. Everything included is about 75K. Two together will cost the same as the current site w/o the shelter. Besides the company may over-design the shelter for wind restriction because the site would be on the side slope, not on top of the hill. The modified site design have a few advantages - first of all is to save money, the old design runs about 410K just for the site construction; the modified site design would 340K, with 75K for the retractable shelter. The saving would be the cost in the roll-off shelter, which is in the order of 40~50K. Another advantage of the retractable shelter is the impact on the site is much less. Also once the shelter is open, you can't see it, not like the roll-off shelter, which would still be somewhere down the hill. One disadvantage of the retractable shelter. Will generate a memo explaining the retractable shelter and modified site design, and comparing it with current design with the roll-off shelter. Paul Shaw expressed the concern about this change, because people have spent some much effort to review the current design and circulated it around contractors for bid. There may be some risk and time constraint if we decide to go with the alternative.

Meeting Date: 05-Feb-2004

<u>Participants:</u> <u>Australia:</u> Warwick <u>USA:</u> Paul Ho, Ming-Tang, Ferdinand, T.H. Chiueh, Derek <u>Taiwan:</u> Paul Shaw, Huei, Kyle, C.T. Li, Johnson, West, Steven Teng

USA Dial-in = 1-800-653-5390, 6668081# Outside USA Dial-in = 1 773 843 6301 Minutes Recorder: C.T. Li previous weeks comments

### I.New Action Items:

### II.Previous Action Items (still open):

### III.Closed Action Items (as of this meeting):

AI-15Jan04-1: Johnson - Contact Prof. Chu to see whether there is any power balance mechanism in LO module, also look into the biasing of PIN diode switches, and the model number and manufacturer of PIN switches. If Prof. Chu has a plan to investigate this issue, he probably has to vary with temperature and power. Because supposedly he uses Mylar to do the compensation for another path, that might depend on temperature or power level. He might want to change the parameter regime a little bit.

Johnson - Circulated a test report by Prof. Chu and his student about the power level difference between 2 states.

**AI-15Jan04-2:** Ted/Philippe - Generate a report about the finite element analysis of the platform.

Ted - Since Philippe's model is not completely reflecting the current status of platform, we will co-operate with Along to re-build the FEA model and do the analysis.

### IV.Miscellaneous Discussions:

MMIC:

Warwick - For the multiplier noise measurement, things to consider is whether this new design has more gain than the old one, if it does, it will output more noise; the other thing is the current level running the transistor within the Gilbert cells because the current level is higher, you could get significant amount of shot noise.

Huei - Paul Clenworld will ship InP chips to Taipei this week.

Ming-Tang - Sent Todd Gaeir an extension of MMIC contract few weeks ago, waiting for his reply.

Huei - Will contact Clenworld about how MMIC will be handled in Taipei or Hilo. He will send the chips directly to Taipei shortly.

Ming-Tang -  $2^{nd}$  receiver is ready, however we like to keep it in Taipei for a while to test the electronic part. Plan to ship it after we finish the  $3^{rd}$  unit.

Ming-Tang - We will continue assembling more receivers in Taipei.

#### LO/IF:

Steven - Some components have arrived. Prof. Chu's student will assemble the parts next week. I would like to test the equalizers first. According to the LO temperature vs. power record, after 3-hour warm-up, the temperature is still rising up (due to the amplifiers), the output power from the amplifier is still reducing. (2dB drop in output power after 20-degree increase in temperature). Would like to measure the phase and amplitude change of the module over temperature.

Ming-Tang - We will have a new person come in to work on LO/IF with Prof. Chu's group.

#### Correlator:

C.T. - Haven't tested the phase switch generator circuit yet. Will test it soon. Started looking into Warwick's programs. West is still working on the drawing of IF cable routing from correlator 2<sup>nd</sup> to 3<sup>rd</sup> sections. I will work on the testing of circuit boards and software. Ted plan to have the correlator frame design sub-contracted in mid Feb. The lead-time is about 4~6 weeks. Probably will receive Derek's modules by end of this month. Around mid or end of March, I can start putting together correlator system. The initial testing of correlator, readout, and data acquisition system will start in April. Then I would like to ship the correlator system to Hilo to test with 2 receivers and W-band translating noise source. By end of June, Johnson and Mark can finish assembling of rest of power dividers and circuit boards.

C.T. - Mark has put together one phase switch circuit board, which will generate phase switch and demodulation signals. We will have to test it soon, probably in next week. Johnson is moving along with  $3^{\rm rd}$  section power dividers.

### Platform/Mount:

Ming-Tang - CMA will work on the  $2^{nd}$  modification of platform till receiving official PO from us, thru RCUH. The fix will start around Feb.  $23^{rd}$  in Vertex. Philippe, Ted, and CMA will be there for 2~3 weeks, including testing. In the mean time, we asked Along to do the FEA on the current status of platform.

Ming-Tang - For platform, after talking to Philippe and Ong, somehow Philippe still doesn't feel comfortable about the 2<sup>nd</sup> fix. Dr. Ong convinced me that we need to do the finite element analysis as soon as possible. He has the capability of assembling a team to do that. Not quite confident that after the current load testing, it would be no problem to put the platform on the mount and load it with all equipments. Ferdinand proposed another meeting soon to discuss and update the platform test plan. We can test the platform with 2 or 3 different loads to extrapolate how the platform behaves. There is a conflict between Bob and Philippe's inspection on platform after manufacturing. Haven't seen a complete blue print so far(either a machine shop or design blue print from CMA or ourselves). Right now we tried to assemble an FEA team in Taipei and set up the modeling, in the mean time, to go over the load testing plan with Philippe.

### Calibration System:

Ferdinand - Photonic noise source is coming together. We will test it up on MLO sometime next week.

Dish:

Ming-Tang - The burnt-out dish is repaired and back in Taipei's lab.

Site:

Paul Ho - If the 3 bids come in on the same specifications, we can base upon that, choose the contractor, then we can work with the contractor, re-do the specifications if necessary. The  $1^{st}$  bid is really just selecting the contractor.

Paul Shaw - Got several quotes from possible contractors.

Ferdinand - Got two quotes from Ishii - one with the modified shelter. Also got an informal shelter proposal - a retractable one like a clam shell. Everything included is about 75K. Two together will cost the same as the current site w/o the shelter. Besides the company may over-design the shelter for wind restriction because the site would be on the side slope, not on top of the hill. The modified site design have a few advantages - first of all is to save money, the old design runs about 410K just for the site construction; the modified site design would 340K, with 75K for the retractable shelter. The saving would be the cost in the roll-off shelter, which is in the order of 40~50K. Another advantage of the retractable shelter is the impact on the site is much less. Also once the shelter is open, you can't see it, not like the roll-off shelter, which would still be somewhere down the hill. One disadvantage of the retractable shelter. Will generate a memo explaining the retractable shelter and modified site design, and comparing it with current design with the roll-off shelter. Paul Shaw expressed the concern about this change, because people have spent some much effort to review the current design and circulated it around contractors for bid. There may be some risk and time constraint if we decide to go with the alternative.